Hawkesdale Wind Farm

Weekly Construction Report March 06, 2023



General:

Good progress continues as the weather is dry and mainly pleasant.

The batch plant components have been arriving to site.

CPP have arrived on site and preparations are beginning to start trenching and installing the onsite cabling.



Access tracks and turbine locations:

14 Foundations have been excavated and gravel sheeting has occurred on a large proportion of access tracks.

Blinding will commence when the batch plant is operational. A blinding pour is done in the base of a prepared foundation to level the base for the full foundation pour and installation of the anchor cages.



