Hawkesdale Wind Farm

Weekly Construction Report March 20, 2023



General:

Blinding pours are continuing of foundations and anchor cages are now being moved from storage ready to be assembled as part of the turbine bases.

The GPG engineering team from Spain visited the site. They were very impressed with the progress and condition of the site.



Access tracks and turbine locations:

17 foundations are now excavated in preparation for further works.

Blinding has been poured for 8 foundations in the Northern end of the wind farm.

14km of roads have been stripped with just over 5km now having crushed rock applied.

