

# Hawkesdale Wind Farm

## Weekly Construction Report

April 17, 2023

### General:

There has been quite a lot of progress across the site over the last week. Excavations are continuing and the foundations locations on the south side have progressed well.

Approximately 60 – 65 people are on site each day from up to 15 separate companies. This number will fluctuate as the different stages of construction are commenced and completed.



### Access tracks and turbine locations:

84% of the access tracks have been commenced and 36% of these have pavement laid in preparation for the delivery of the turbine components.

20 turbine foundations have been excavated, blinding pours completed on 11 and anchor cages and reo has been commenced on 5 of these. The first foundation pour is scheduled for the end of April.

### Connections:

The team to commence the internal cabling are arriving on-site and the final plans are being scheduled.

Equipment and cabling is arriving to commence the cabling to connect the individual turbines to the on-site collector substation.

