

Hawkesdale Wind Farm

Weekly Construction Report

April 24, 2023

General:

A full week on site and a lot of activity. The steel fixers are working solidly to place the anchor cages and reo in the foundations. Access tracks are being constructed on both the north and south side of the site.



Access tracks and turbine locations:

The first foundation is being scrutinised and tested in preparation for the major foundation pour next week.

Steel work is continuing at the next foundation to be poured and the blinding pours have been completed at 9 more foundation. The blinding prepares and levels the base of the foundation for the steel work.

Connections:

The trencher has arrived on site and should start with the internal trenches next week.

Construction continues at the Tarrone terminal station to prepare for the delivery of the large transformer.

