Hawkesdale Wind Farm

Weekly Construction Report May 22, 2023

General:

There is much activity on the site as the construction stays ahead of the winter weather. Concrete pouring is taking place regularly for both foundations and blinding pours. The steel fixers are busy keeping in front of the pours.

There will be some changed traffic conditions on Woolsthorpe Heywood Road for the under road directional drilling and also at the intersection as work is carried out to prepare the road for the delivery of the components.



Naturgy Group



Access tracks and turbine locations:

Two more foundations have been poured this week. The first of the large foundations is scheduled for this coming week. The majority of the foundations take approximately 475m³ of concrete, the larger foundations approximately 700m^{3.} The foundations are engineered dependant on the geology of the location.

Blinding has commenced on the turbines on the southern side.

Connections:

The trenching and laying of internal cables is progressing as the network to link the turbines continues to grow.

The large transformer for the Tarrone terminal station was delivered during the week. It travelled from Geelong to Tarrone over two nights.

