

Hawkesdale Wind Farm

Weekly Construction Report

December 11, 2023

General:

The final component deliveries will take place in January, 27 loads which is all components for the final 3 towers. Civil works are finishing and the contractors are demobilising from site. A small team will remain for maintenance. Some of the site buildings have been removed and office rearranged.



Access tracks and turbine erection:

14 towers now fully erected. 5 are at Pre-install stage with 1 tower sections installed. 1 has all 4 tower sections installed. Progress was halted due to the weather. The access tracks are being checked and ready for the maintenance team. The sections for the permanent met mast have been delivered and installation will be completed next week.

Connections assets:

The civil works along the transmission line is progressing well now that the weather is improved. Property management plans are being finalized with the transmission line easement landowners. Construction at the collector sub station is advancing, the buildings are being fitted out and concreting of bund walls is completed.



Hawkesdale Asset Trust

Phone: 0428 867 646 (Debra Dumesny – Community and Stakeholder Engagement)

Email: hawkesdalewindfarm@globalpower-generation.com.au or debra.dumesny@globalpower-generation.com.au

Website: www.hawkesdalewindfarm.com.au

Mail: Hawkesdale Asset Trust, Suite A, Level 3, 73 Northbourne Avenue, Canberra ACT 2601