Hawkesdale Wind Farm

Weekly Construction Report February 05, 2024

GPG Naturgy Group

General:

The summer weather is great for progress on the wind farm. The transformer for the on site collector sub station is getting ready for delivery from the Melbourne manufacturer. The delivery will be in the next two weeks.





Access tracks and turbine erection:

All turbines on the southern side are fully erected and the crane has moved to the northern side to complete the final 5 turbines. Remediation continues as hard stands are removed and the pastureland is being restored

Connections assets:

Work is continuing along the transmission line with tracks and hardstands being constructed and foundations being poured for the poles. The collector substation is progressing well. The switch room is in place, the operations and maintenance buildings are mostly fitted out and the area is ready for the transformer delivery.

