

Hawkesdale Wind Farm

Weekly Construction Report

February 26, 2024

General:

An exciting few weeks on the wind farm. The final blade has been lifted into place. All turbines are now completed. Flags for all the nationalities involved in the construction were attached to the crane to celebrate the diversity of the work site.

Construction is completed and updates will move to fortnightly as we enter the commissioning phase and rehabilitation of the site.



Access tracks and turbine erection:

All 23 turbines are now erected, further downsizing and clearing of the site compound will be evident over the coming weeks. The large crane has been demobilised to another project. Remediation works on the south side of the wind farm is well underway and rehabilitation is also being completed on the northern side.

Hot mix has been placed at south entry to wind farm.

Connections assets:

O&M office and shed have now been completed ready for the ongoing maintenance and operation of the wind farm. The main transformer is on site and being assembled with oil filling programmed next week.

The filter banks in the substation have their foundations poured and external fencing has been completed.

Work along the transmission line is moving along quite quickly as they make use of the relatively good weather. Nearly half of the foundations have been poured for the poles and erection of the poles will start this week.

