## **Hawkesdale Wind Farm**

# Construction Report May 13 2024



#### **General:**

The site compound is being rehabilitated back to pasture land. Most buildings and concrete have been removed. Topsoil that was stockpiled is placed back on the carpark areas. Staff will move to the operation and maintenance buildings adjacent to the collector sub station compound.





#### **Connections assets:**

All poles are erected and the stringing by the helicopter of the transmission line is completed. The final steps of clamping, placing insulators and safety markers is underway.



### **Turbine commissioning:**

Testing of all the systems across the wind farm is progressing. All processes are tested prior to the commencement of the commissioning phase.

