Hawkesdale Wind Farm

Weekly Construction Report February 06, 2023



General:

Civil works have started on the site, access tracks are being constructed, turbine foundations commencing and fencing is well underway. Speed restriction signs have been placed on the Woolsthorpe - Heywood Road, the speed is reduced to 60kmh around the entrance to the wind farm.



Site compound:

The site compound is near completion. Once the final stages of power and water are completed the offices will become fully operational

Access tracks:

The access tracks are winding through the site and connecting to the turbine sites. The first turbine site is being excavated and made ready for a foundation pour.

Connections:

The foundations at the Tarrone terminal station are completed and structures are being assembled.

Construction of the access tracks for the transmission line will commence in the coming months.

