Hawkesdale Wind Farm

Weekly Construction Report

February 20, 2023



The CFA provided a training day for all staff on fire prevention, fire safety and the use of fire extinguishers. It was well received and gave everyone the opportunity to ask questions work towards better preparation for fire danger days.

Speed restriction signs have been placed either side of the entrance and vehicle restriction signs are in place for wind farm traffic on some local roads.



The batch plant hard stand has been completed and the plant is on schedule to be operational by the end of March.

Construction works will commence on the hard stand for the collector substation in mid-April.

There are 30 to 35 personnel on site each day doing a range of activities, such as surveying, excavation, cleaning, protection of native vegetation and wildlife and planning and supervision.





Site compound:

The site compound is ready for use. The car park has been laid out and barriers in place to control parking and increase safety around the site.

Access tracks and turbine locations:

Work has commenced on 8 turbine locations and the access tracks. A wildlife spotter is on site to minimises the harm that any disturbance to trees and vegetation may have on wildlife.

