Hawkesdale Wind Farm

Weekly Construction Report April 10, 2023

GPG Naturgy Group

General:

Work continues to progress across the site on both the north and south sides.

Sofia Rojas has joined the GPG team as a Health, Safety and Environmental Officer. She is settling into life in the South West and looking forward to supporting the construction team at the wind farm.





Access tracks and turbine locations:

Excavation has commenced on 20 turbine sites and 17 of the hard stand areas. 11 foundations have had a blinding pour in preparation for the steel fixers to install the anchor cages and reo. A short week has meant there has not been as much progress as other weeks, but a well deserved break.



Trenches will be dug and cables laid alongside the access track between the turbines to send the power generated to the on-site collector substation.

The equipment that will be used for laying the cables is starting to arrive on site.

