

Hawkesdale Wind Farm

Weekly Construction Report

May 8, 2023

General:

Another good week of progress. Two foundation pours, trenching and cabling and tracks being built on the southern side.

Blinding pours are being completed and the installation of the anchor cage and reinforcement steel continues.

Hopefully the weather holds for a bit longer and progress won't be slowed.



Access tracks and turbine locations:

2 more foundations poured this week. The weather was good and the pours went smoothly.

The access tracks are in very good condition and the tracks on the southern side are being prepared to be able to take the trucks that are needed for the excavations and foundation pours.

Connections:

2.5 kilometres of cable has been laid along the internal network. The terrain is making the task very easy and progress is fast.

Final geotech survey are to be completed for the transmission line.

