Hawkesdale Wind Farm

Weekly Construction Report June 19, 2023



General:

Despite some fierce winter weather progress has continued. The site is looking neat and tidy even though there are major works taking place daily. The steel fixers are keeping ahead of the scheduled foundation pours and the cable trenching continues. Early starts for foundation pours have resulted in some amazing sunrises being captured in the background of the works.



Access tracks and turbine locations:

15 foundations have been poured and backfilling has been completed on 9 of these. Steel fixing is continuing on the west side and will move to the south side of wind farm next week. The anchor cages have been placed on south side in preparation for the steel fixers.

Shoulders of tracks are being formed and topsoil is being placed back along sections of track ready for reseeding.

Connections:

10km of underground cables have now been installed on the north side of the wind farm. the trenching is relatively easy with little rock and well drained soil.

