

Hawkesdale Wind Farm

Weekly Construction Report

June 26, 2023

General:

Wet weather did not deter progress on site as more foundations were poured and backfilled. The access tracks are having the final layer in preparation for handover to Vestas to commence the turbine erection.



Access tracks and turbine locations:

3 foundations were poured during the week including the first one on the southern side of the site. Traffic management is in place when the concrete trucks are moving to the southern side and using the public roads.

The steel fixers are busy keeping ahead of the concrete pours building the intricate network of reinforcement.

Connections:

The internal cabling from the three collector groups across the northern section of the wind farm is moving down towards the internal collector substation.

