

Hawkesdale Wind Farm

Weekly Construction Report

July 31, 2023

General:

The weather has been quite good and this has allowed progress to be made across the site. The external intersection works are now complete ready for the over dimensional loads of turbine components to be delivered. A trial run with the OD vehicle will take place during the coming week to ensure all intersections are ready.



Access tracks and turbine locations:

Final civil works are being carried out in the north section of wind farm in readiness to hand over to Vesta to commence the wind turbine installation.

Connections:

Works are continuing on the internal substation hardstand with subgrade compaction works before final gravel sheeting

Internal cabling has been completed on south side of the wind farm.

