Hawkesdale Wind Farm

Weekly Construction Report August 21, 2023



General:

The first of the turbine components, a nacelle, has been delivered to site. There will be consistent deliveries over the coming months which may mean minor traffic disruptions. Traffic management is in place for the over dimensional transport.



Access tracks and turbine locations:

Cement stabilisation continues on the south side access tracks and hardstands where needed. The turbine locations and access tracks are undergoing final inspections as they are handed over to Vestas to commence the erection of the turbines

Connections:

Crushed rock installed on the substation bench once the earth grid was completed. The internal cabling on the north side of the wind farm is close to completion.

