Hawkesdale Wind Farm

Weekly Construction Report January 15, 2024



General:

2024 is here and everyone is back on site and construction is in full swing. The final component deliveries will be completed by the 19th January. The components are all cleaned and checked after their journey prior to being erected.





Access tracks and turbine erection:

Final civil works are being completed on the northern side of the site and the turbine components will be delivered during the coming week. The first turbine has been constructed on the southern side of the project, two more will be erected on this side and the cranes will move back to the other side.

Connections assets:

The first two transmission line pole foundations have been poured near the Tarrone terminal station and transmission line access tracks and hardstands are being built across several locations. Tree clearing along Warrnambool-Penshurst road has taken place to remove blind spots at entryways

The on site substation works are ongoing with trenching and cables being installed into the switch room.

