### **Hawkesdale Wind Farm**

## Weekly Construction Report March 11 2024

# GPG Naturgy Group

#### **General:**

Congratulations to all the amazing women who have worked on the planning, design and construction of Hawkesdale Wind farm. It is clear we will take on any task in front of us.

Work on site is focused on final trimming and remediation of all areas. Permanent fencing and upgrading of drains to meet the landowner requirements is happening across the site.





#### **Turbine commissioning:**

All turbines have been erected and the testing and commissioning phase is beginning. It is a lengthy process to ensure all requirements are met before the operation of the wind farm commences.

#### Connections assets:

The substation is progressing well with the fibre optic terminations for the SCADA (Supervisory Control And Data Acquisition) being completed, gravel has been spread around the perimeter of the substation.

The main transformer continues to be assembled with oil filling and high voltage insulators being fitted as well as the radiators to cool the oil during operation.

The overhead line is still progressing well, twelve poles installed and stringing of the first section of line near the Tarrone substation completed. Thirty eight of the fifty eight foundations have now been poured.

