## **Hawkesdale Wind Farm**

# **Weekly Construction Report April 01 2024**



### **General:**

Remediation works are continuing across the site. The communication systems have been installed and testing will be undertaken to ensure it all works together. You will notice that U the aviation lights are being tested and different turbine lights will be activated at night.



## **Turbine commissioning:**

The pre commissioning process is underway. The commissioning process takes a few months as the operation of each turbine is checked and tested. At times single turbines will be turning as they go through this stage before full operation.

## **Connections assets:**

The transmission line is moving along quickly. Hurdles are being built where the stringing of the lines crosses over roads or the distribution lines. The stringing is scheduled to commence from the second week of April and will take approximately 4 weeks to complete. Power outages during this process will occur to some residences and Powercor notices will be sent to those affected. The schedule is dependent on suitable weather conditions.

