Hawkesdale Wind Farm

Weekly Construction Report April 15 2024



General:

Finishing of the turbine bases, stairways and landings is underway across the site.

Hawkesdale wind farm personnel joined Ryan Corner site to attend a presentation by Victoria Police on road safety, part of a program addressing large construction sites across the state.



Turbine commissioning:

The pre commissioning process is underway. The commissioning process takes a few months as the operation of each turbine is checked and tested. At times single turbines will be turning as they go through this stage before full operation.

Connections assets:

The stringing of the transmission line from the wind farm to the terminal station commenced last week. The four lines were pulled through using a helicopter completing the sections from Willatook to the wind farm. Pouring of all foundations has been completed and 48 of the 61 poles have been erected.

