

Hawkesdale Wind Farm

Weekly Construction Report

June 05, 2023

General:

Changeable weather conditions did not delay the works during the week. 80 -90 people are on site daily making sure that the steady progress continues. 3 foundations were poured, under road directional drilling, cable trenching and backfilling all taking place.



Access tracks and turbine locations:

Three foundations were poured including one that required 700 m³ of concrete. This takes us past 50% of foundations poured. The blinding pours have commenced on the eastern side of the wind farm and the steel fixers have started with the reinforcing steel. Truck movements to the south side have increased as gravel is moved across there for the access tracks. Traffic management will be in place on the Woolsthorpe Heywood Road on heavy traffic days.

Connections:

The under road directional drilling has been completed to bring the cabling underneath Woolsthorpe-Heywood Road to connect the southern turbines to the internal network. Cable laying continues in north section of wind farm.

